BRUHAT BANGALORE MAHANAGARA PALIKE
Road Infrastructure Yelahanka Division

Completion Report

Name of Work: Consultancy Service for Preparation of Detailed Project Report for the work in Road infrastructure Yelahanka Division

a	Improvements roads and drains of Sahakaranagara main road Surrounding areas in ward No-08 Kodigehalli 008-20-000034
b	Repair and Improvements roads and drainsand Footpath of Tatanagara main road in ward No-08 Kodigehalli 008-20-000036
c	Repair and Improvements roads and drainsand Footpath of Devinagara main road in ward No-08 Kodigehalli 008-20-000035
d	Repair and Improvements roads and drains Mandimariyappa Reddy main road in mariyappanapalya in ward No-07 Bytarayanapura 007-20-000034

Sl.No	Particulars	
1	Name of Contractor	M/s. Newzen Consultants Bangalore
2	Amount of Estimate	Rs.500.00 Lakhs
3	Amount of Expenditure	Rs.4.45 Lakhs
	a) Excess	–
	b) Savings	–
4	Date of Commence ment of work	11-10-2019
5	Date of Completion of work	16-03-2020
6	Name of Subodinate incharge of the Work	Sri. Varun Kumar H
7	Name of Inspecting Officer	Sri Ashok Hinda
8	Other Details if Any	

16/03/2020

Assistant Engineer
RI-Yelahanka Division
Bruhat Bangalore Mahanagara Palike

Assistant Executive Engineer
RI-Yelahanka Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
RI-Yelahanka Division
Bruhat Bangalore Mahanagara Palike

Scanned by CamScanner